

Putnam County Projects

Projects		
Department	Project Title	Notes
Administration	Strategic Plan	Report from 2 Day Planning Workshop has been disseminated. The Mission, Vision & Values Statements have been established. Next step will focus on gathering info from employees. An employee survey will be completed analyzed and reviewed prior to holding our final day of staff workshop to operationalize the plan
Library	Melrose Library Expansion	Melrose Library Association in partnership with the County is moving forward with the design of a new roof and expansion to the Melrose Library. The bid for construction is expected to be ready in June of 2020.
Parks & Recreation	Veterans Park	Estimated Completion March 3, 2020
Port Authority / Parks & Recreation	Project Play/Splash Pad	Demo to begin this week, Estimated completion by or before April 30, 2020
Parks & Recreation	Sand Volley Ball Courts - Installation of 2 Courts	Estimated Completion 4/1/2020
Parks & Recreation	Derelict Vessel Removal	Solicitation is on the street Bids Close February 2020, work scheduled to be completed by end of April - removal of 2 derelict vessels from St. Johns River.
Parks & Recreation	Georgetown Park	Pavilion, Playground & Picnic Table installation are complete; Exploring option of boat ramp location. Public Works has completed the mowing. Citizens Mr. Robert Virnstein and Mr. David Girardin have volunteered to attempt to survey & delineate wetlands; they have been informed of the mowing progress.
Parks & Recreation	Florahome Park Historic Building	Florahome Historic Association is raising funds to complete the Club House renovations; the county has the contractor scheduled to remove the concrete slab as agreed upon. Florahome Parks Associations expects the Club House renovation work to begin in February 2020
Planning	Comprehensive Plan Consultant	Update and analysis of background data is almost complete. In the process of (1) reviewing goals, objectives, and policies as well as (2) the Future Land Use Map to develop recommendations on the location for future growth based on available future infrastructure, environmental constraints and other local conditions. Through March of 2020 we will be holding stakeholder public meetings and workshops to obtain input of what is and what is not working and desired. Expected to see proposed amendments and Future Land Use Map by end of April 2020 and draft to the BOCC by mid July 2020
Planning	Citizen Serve Online Permitting	Contract for services has been modified by Rich Kamando and sent to Citizen Serve to execute -
Public Works	CR207a Bridge Over Dog Branch Creek	Estimated Completion July 2020
Public Works	Dirt to Pave 2019	Estimated Completion July 2020
Public Works	Mainstreet Sidewalk Construction - Crescent City	Solicitation is on the street Bids Close February 2020, Construction Estimated Completion Date October 2020
Public Works	Ft Gates Ferry Landing	Travis Roberts is leading. FDEP permit revised successfully, Army Core of Engineers permit revision still pending. Pile load calculations needed for FDOT - still pending
Public Works	Ashley Lake	Phase 1 - Complete; Phase 2 Estimated Completion August 2020
Public Works	Bardin Bridge	Presentations & Final Evals will be held tomorrow (29th) & rank order to be presented on 2/4
Public Works	GIS Mapping - Mowing	Piloting 3 devices on 3 various pieces of equipment. Once system is operational IT & Public Works estimate a 45 day implementation time frame to be fully integrated
Public Works	Boys Ranch Rd Pipe Culvert Replacement Project	Solicitation is on the street. Bids due today; award brought at February 4ths special called meeting. Work to begin immediately following award and to be complete by the end of March 2020
Public Works	Lake Susan Road Phase II	Construction scheduled to begin in December of 2020. Project completion date estimated to be December 2023
Public Works	St. Johns Ave Resurfacing Palm Ave to CSX Crossing @ Palatka Fire	Construction scheduled to begin in January of 2021. Project completion date estimated to be December 2023
Sanitation	Cell 4A Construction	RFQ for Designer on the street; Expect to start construction in 3rd quarter of 2020; Construction estimated to take 6 months to complete.