

Projects		
Department	Project Title	Notes
Administration	Port Putnam	Port Putnam's Port Infrastructure Development Grant will kickoff on the afternoon of April 9, 2024 with its selected consultant, Burns and McDonnell.
Animal Control	Facility	Core borings have been sampled. Signed and sealed plans have been uploaded for review. Environmental and site plan permits have been applied for.
Dept. of Health	Facility	<ul style="list-style-type: none"> The parking fence for county vehicles has been installed. We are in the process of upgrading the outdoor security camera system. We are in the beginning stages of the Community Health Needs Assessment. Once the survey is created, we will be disseminating it to the community. We now have 3 Certified Child Passenger Safety Technicians (CPST). We are in the process of organizing a monthly car seat check event. Our Community Baby Shower is April 13th from 10 am – 2 pm at Calvary Family Life Center. Attached is the flyer.
Parks & Recreation	Jerry Bedenbaugh Park	Playground and shade with concrete slab and ADA parking have been installed. New fence install has been scheduled.
Parks & Recreation	Melrose Youth Sports Complex	New LED lights have been installed on two baseball fields as well as the softball field.
Parks & Recreation	John Theobald Sports Complex	Project Play shade sails are currently being installed.
Parks & Recreation	South Putnam Sports Complex	One soccer field, baseball field, and softball field have new LED lights installed. The remaining two soccer fields are scheduled for new LED light installation.
Parks & Recreation	East Palatka Community Park	Basketball court resurfacing is complete. Exercise equipment has been installed. Shade sail concrete slab and ADA parking have been installed. New fence installation has been scheduled.
Parks & Recreation	Etoniah Community Park	New swing set equipment has been installed. A gate has also been installed to keep vehicles from entering the park.
Parks & Recreation	Francis Sports Complex	Five of the six fields have new LED lights installed. Field six is scheduled to have new LED lights installed this week.
Parks & Recreation	Johnson Community Park	The basketball court has been resurfaced. The shade structure is completed. The old swing set has been removed. The permit for the new swing set has been applied for and installation has been scheduled. The volleyball court has been moved and new poles and border are being scheduled. LED lights are scheduled for installation around the basketball court.
Public Works	Ft Gates Ferry Landing	The FDOT Bridge Report was obtained for the landings on the West side. Public Works is reviewing the required repairs and determining the best course of action to allow for re-opening of the Ferry.
Public Works	St. Johns Ave Resurfacing Palm Ave to CSX Crossing @ Palatka Fire Dept.	Phase 1 in construction- turn lane to Palm Ave completed. Milling and resurfacing to 19th St currently underway. An Interlocal Agreement between the City of Palatka and Putnam County was signed on 10/31/2023. A Supplemental agreement from FDOT to fund 1/2 CEI for Phase 2 in progress.
Public Works	CR 310 Bridge Rehabilitation	The project is complete and the bridge has been opened.
Public Works	Dirt to Pave 2022	This project was broken into 2 phases: Phase 1 is currently under construction with 50% completion. Phase 2 bid documents are currently under review. The design of phase 2 roads, which include Fisherman, Creekside, Edgewater, Paradise Point, and Paradise Circle is anticipated to be ready for bid in April 2024.
Public Works	Dirt to Pave 2023	Designing in-house and ready to be bid in May 2024. Contains roads in Saratoga Harbor S/D (Gibbs Ave, Ingraham Dr and Lakeview Dr), Butler Dr, Eagle Nest, Redfish Dr, and Ridgeline Rd.
Public Works	East Putnam Drainage and Flooding Mitigation - Phase 4	Phase 4 is under review of the County Engineer. Advertisement for construction services is anticipated to be in May 2024.
Public Works	St. Johns Ave Drainage Improvements SR19 - CR309C	Segments 1 and 2 are substantially completed and Segment 3 infrastructure is underway. The project is on schedule with a completion deadline of December 2024.
Public Works	St. Johns Ave Multi-Use Trail	The proposed termination of this project, due to funding, is in negotiations with FDOT.
Public Works	S. Palm Sidewalk - Druid St to Silver Lake Dr	This project is completed.
Public Works	James A Long Elementary & Jenkins Middle School Safe Routes to School	This project was terminated due to cost.
Public Works	CR315 Resurfacing Project	Advertisement for construction services was approved by FDOT and will be issued tomorrow, April 10, 2024.
Public Works	Port Buena Vista Waste Water Treatment Plant Conversion and Sewer Main Extension	The control panel and ATS has been delivered, tested and put in service. We waiting for a disconnect switch to be able to hook up the generator. Overall construction is approximately 95% complete.
Public Works	Paradise Point Sewer System Hardening and Generator Installation	Public Works is waiting for the amendment to extend the time and increase the funding.
Public Works	East Palatka Septic to Sewer Project Phase 4	Notice to proceed for design was given on 4/1/24. The scheduled date of completion is 10/29/24.
Public Works	East Palatka Water Plant Retrofit Project	Two of the three VFDs were defective and are awaiting replacements. Door modifications are complete and waiting to be installed. Two of the three ethernet cards are in and waiting for the VFD replacements to be installed.
Public Works	San Mateo Water Extension Project	Notice to proceed was issued on 11/20/23. Installation has begun. Date of completion is set for 12/12/24.
Public Works	Nothern Putnam Drainage Project	This project is being designed.
Public Works	South Putnam Drainage Project	This project is under review of the County Engineer. The bid for construction services is anticipated to be issued in May 2024.
Public Works	East Palatka Watermain Expansion - ARPA funded	Bids are currently being reviewed.
Public Works	Putnam County Water Infrastructure Project - US Army Corp of Engineers Funded	The pre-bid meeting was held on 4/1/2024 and bids are due 4/22/2024.
Public Works	Ash St Drainage Project	GPR is completed and in-house design is underway.
Public Works	Rio Vista and Overlook Point Sewer Project	The pre-bid meeting was held on 4/2/2024 and bids are due 4/24/2024.
Public Works	Countywide Striping - FY23	This project is complete.
Public Works	HMGP Hoover Rd Culvert	This project was terminated due to design cost. The deliverables required for design made the cost exceed grant funding.
Public Works	HMGP Putnam County Blvd Lift Station Generator	Design is in progress with completion due date set for 5/1/2024.
Public Works	HMGP Paradise Point Retention Pond	The executed funding agreement has been obtained and a proposal for design services is under review by the new County engineer.
Public Works	Countywide Resurfacing - FY23	The bid documents have been issued and bids are due 5/6/2024.
Sanitation	Central Landfill	The construction of the new Sanitation office is underway. The exterior walls are up and trusses are on site. The contractor hopes to have the trusses and framing done in the next two weeks.
Sanitation	Central Landfill	The Central Landfill Scalehouse's outbound scale is in and operational with only minor adjustments to be made.
Sanitation	Central Landfill	The Central Landfill tire grinder still has to get permanent power installed. The pole barn covering it is under construction and once that is in all necessary panels and components will be installed to complete this project.