

**PUTNAM COUNTY
Public Works Department Projects**

For Additional Information Call Public Works at PH 386-329-0346

ROADWAY IMPROVEMENT PROJECTS

LOCATION	PROJECT DESCRIPTION	CURRENT STATUS	ESTIMATED START OF CONSTRUCTION	ESTIMATED COMPLETION DATE	Funding/Designer/Contractor
CR 216	From SR 100 to US 17, FDOT CIGP project.	Addendum to Five Points Desgin Contract in process of currently being generated. Meeting to be conducted with GP to finalize scope on 11/18/15.	TBD	TBD	FDOT -TRIP/TBD/TBD
Pomona Park SCOP Roads	Feagle Ave (Resurface), Keown (Resurface), Lake Street (Resurface), May Street (Dirt to Pave)	Grant app submitted 8/17/2015. Still waiting for offical determination from FDOT.	TBD	TBD	SCOP Requested
Moody Rd/St. Johns Re-Alignmnet	Intersection to be modified such that Moody Rd traverses in a straight alignmnet	In the process of receiving cost proposals from design consultant to present to BOCC.	TBD	TBD	TBD/CHW/TBD
Moody Road	Road resurfacing and turn lane with sidewalk to SR 20	Eminent domain for Spells property approved by BOCC 10/13/2015.	TBD	TBD	TBD/PCPW/TBD
Forest Roads to Fort Gates Ferry	Dirt to pave from SR 19 to Ft Gates Ferry and Mt Royal Avenue to Ft Gates Ferry	Will be going out with RFP to hire consultant to design the improvments. Estimated start dates and completion dates may be impacted.	April-17	January-18	FDOT-SCOP/Stone Engineering /TBD
Holloway Road	Dirt to pave from SR 100 to Tinsley Road	Design contract awarded to Civil Construction Services Inc. 30% design drawings due next week.	Nov-16	December-17	FDOT- SCOP/CSI Ali Najafi/TBD
2016 Dirt to Pave - PCPW Design	Filmore to Azaela	In house survey completed. In house design to be completed by early January.	TBD	TBD	BPP/TBD/TBD
2016 Dirt to Pave - Design Contracted to Mittauer	St Johns Riverside Estates - Paradise Pt, Paradise Circle, Fisherman Rd, Creekside Rd, Edgewater Rd	Mittauer design to be complete Early January 2016	TBD	TBD	BPP/Mittauer/TBD
Louis Broer Extension	Terminate East River Rd @ Putnam County Rd and add parking lot. Modify culvert and ditch adjacent to Putnam County Blvd. Extend W Louis Broer Rd to Putnam County Blvd.	Revising the plans to include a stormwater best management practice for the parking area or a compensating area for submission to FDOT for approval.	TBD	TBD	PCPW/PCPW/PCPW
2015 Dirt To Pave Roads	Roads to be paved.	Contract has been executed with NFE.	January-16	August-16	BPP/PCPW/NFE
2015 Resurfacing Project	Roads to be resurfaced.	Contract has been executed with Art Walke and Whitehurst.	November-15	February-16	BPP/PCPW/Walker & Whitehurst
East Pinellas Road	The road is to be paved from SR 19 to Stokes Landing Road	Corrections in the punchlist that have been generated are being process.	Underway	December-15	BPP & Impact Fees/Jones Edmonds/Coleman

**PUTNAM COUNTY
Public Works Department Projects**

For Additional Information Call Public Works at PH 386-329-0346

CR 209 Roadway Resurfacing	The resurfacing will improve roadway pavement from Palmetto Bluff Rd to US 17	Construction is underway. 90% complete. - Contract Extended for Railing - Currently working on railing and FDOT puchlist	Underway	December-15	FDOT - SCOP/Infrastructure Engineering/Halifax
Dunns Creek - FDEP Project	Dirt to Pave of existing trail	Presently triple chip sealing approved portions of road bed.	August-15	December-15	DEP -FDOT LAP Agreement- /PCPW/North Florida Emulsions- Jeff King
2014 Dirt to Pave Roads	Punch List Phase.	Corrective work in Progress for west Hillsborough	Underway	December-15	BPP/PCPW/NFE

WATER AND WASTEWATER UTILITIES PROJECTS

LOCATION	PROJECT DESCRIPTION	CURRENT STATUS	ESTIMATED START OF CONSTRUCTION	ESTIMATED COMPLETION DATE	Funding/Designer/Contractor
East Palatka - Gilbert Road	New Wastewater Treatment Plant for East Palatka and San Mateo area	Phase I - Anticipated to be on-line approximately mid November. PCI & Public Works compound anticipated completion in mid December.	Underway	November-15	Jones Edmunds
US 17 in East Palatka	Relocation of the Waterline	Notice to Proceed was issued by FDOT to relocate existing water facilities on 4/16/2015.	August-15	February-16	Jones Edmunds

STORMWATER IMPROVEMENT PROJECTS

**PUTNAM COUNTY
Public Works Department Projects**

For Additional Information Call Public Works at PH 386-329-0346

LOCATION	PROJECT DESCRIPTION	CURRENT STATUS	ESTIMATED START OF CONSTRUCTION	ESTIMATED COMPLETION DATE	Funding/Designer/Contractor
Sun Avenue Sidewalk	The project to install sidewalk from Sun Avenue on SR 20 through Interlachen Lake Estates to CR 315	This project was to be completed in phases. Funding for FY-2020 construction has been withdrawn by FDOT due to reduction in available funds. A new application under the Transportation Alternatives Program will be submitted for consideration for funding in FY-2021. - PCPW	Pending FDOT Approval	December-21	PCPW/NA/PCPW
US 17 to SJRWMD Office Segment 1	Palatka Multi-Use Trail along SR 100 with a crossing of SR 19	The right-of-way acquisition is scheduled to begin this year. Possible construction could begin in 2019. - FDOT	Pending FDOT Action	December-20	FDOT - LAP/Ayres/TBD
Main Street Multi-Use Trail	Crescent City Multi Use Trail (FDOT)	100% Phase IV plans submitted 9/18/15 to FDOT. Funding not available to start.	Jan-16	July-16	LAP Agreement CC/CSI Ali Najafi/TBD

FERRY PROJECTS

LOCATION	PROJECT DESCRIPTION	CURRENT STATUS	ESTIMATED START OF CONSTRUCTION	ESTIMATED COMPLETION DATE	Funding/Designer/Contractor
Fort Gates Ferry Landing	Build new ferry landing facilities and replace old structures	Taylor Engineering is proceeding forward with the design.	TBD	TBD	FDOT/Taylor Engineering/TBD
Drayton Island Ferry Landing	Build new ferry landing facilities and replace old structures and upgrade ferry	Project taken over by FDOT due to FDOT acquiring additional funds.	TBD	TBD	NA

OTHER CURRENT PUBLIC WORKS PROJECTS

**PUTNAM COUNTY
Public Works Department Projects**

For Additional Information Call Public Works at PH 386-329-0346

LOCATION	PROJECT DESCRIPTION	CURRENT STATUS	ESTIMATED START OF CONSTRUCTION	ESTIMATED COMPLETION DATE	Funding/Designer/Contractor
West Bannerville Rd	Repair and mediate road washout and road bed damage resulting from multiple springs in road bed. Extend culvert over creek for roadway and widen roadway such that drainage can effectively occur without damaging roadway.	Have received the proposal to fix the road to FDOT standards and the total came to \$1.3M. Value Engineered option has been received and totaled \$334k. PCPW Engineering performing further review to reduce costs.	TBD	TBD	TBD/TBD/TBD
Dunn & Riverside	Repair and Mediate road washout at intersection of Dunn and Riverside	Currently acquiring a drainage easement to relocate cross culvert.	TBD	TBD	BPP/PCPW/TBD
Intersection of East Peniel & Stokes Landing	Install additional barricades for resident to mitigate potential accident from oncoming traffic on Stokes Landing. Regrade and adjust culverts to promote drainage for resident on right hand side of intersection approaching Stokes Landing.	8/17/2015 observations have been made. Transportation has been directed to place barricades at locations referenced and if not advise why not. Further analysis is being conducted to address drainage.	Underway	TBD	PCPW/PCPW/PCPW
Moody Road Cross Culvert Failure Replacements	The project is to install new cross culverts	The major work is complete. Headwall needs to be installed.	Underway	TBD	PCPW/PCPW/PCPW
Brick Road Repairs	Turner Road and other East Palatka brick roads	Work is expected to begin on Turner Road in the fourth quarter of 2015.	TBD	TBD	PCPW/PCPW/PCPW