

**PUTNAM COUNTY
Public Works Department Projects**

For Additional Information Call Public Works at PH 386-329-0346

ROADWAY IMPROVEMENT PROJECTS

LOCATION	PROJECT DESCRIPTION	CURRENT STATUS	ESTIMATED START OF CONSTRUCTION	ESTIMATED COMPLETION DATE	Phase	Funding/Designer/Contractor
CR 216	From SR 100 to US 17, FDOT CIGP project.	In the process of engaging a designer for recommendation to the board. Pending Pre-Award meeting tentatively recommending Five Points Design Group to the BOCC as designer.	TBD	TBD	Conceptual/Funding	FDOT -TRIP/TBD/TBD
Pomona Park SCOP Roads	Feagle Ave (Resurface), Keown (Resurface), Lake Street (Resurface), May Street (Dirt to Pave)	Grant app submitted 8/17/2015 anticipate FDOT response by mid September at the latest.	TBD	TBD	Conceptual/Funding	SCOP Requested
Moody Rd/St. Johns Re-Alignmnet	Intersection to be modified such that Moody Rd traverses in a straight alignmnet	Existing Conditions Survey Completed. Waiting on RFQ to determine short list for Design Consultant. RFQ committee review due 8/31/2015. Recommendation to BOCC 9/8/2015. Need to determine if BPP to be utilized. Pending Pre-Award meeting tentatively recommending CHW as designer.	TBD	TBD	Conceptual/Funding	TBD/TBD/TBD
Moody Road	Road resurfacing and turn lane with sidewalk to SR 20	Waiting for an FDOT permit. Researching Spells property issue and imminent domain options.	September-15	December-15	Conceptual/Funding	TBD/PCPW/TBD
Forest Roads to Fort Gates Ferry	Dirt to pave from SR 19 to Ft Gates Ferry and Mt Royal Avenue to Ft Gates Ferry	SF 29 application was sent to the US Forestry Service 5/28/2015 to acquire easement. SCOP Agreement & award of Design Phase sent to consultant.	August-15	June-17	In Design	FDOT-SCOP/Stone Engineering /TBD
Holloway Road	Dirt to pave from SR 100 to Tinsley Road	Design contract awarded to Civil construction Services Inc.	Aug-16	June-16	In Design	FDOT- SCOP/CSI Ali Najafi/TBD
2016 Dirt to Pave - PCPW Design	Filmore to Azaela	In house survey to be complete by 9/8/2015 and in house design targeted for completion by October.	TBD	TBD	In Design	BPP/TBD/TBD
2016 Dirt to Pave - Design Contracted to Mittauer	St Johns Riverside Estates - Paradise Pt, Paradise Circle, Fisherman Rd, Creekside Rd, Edgewater Rd	Mittauer design to be complete Early January 2016	TBD	TBD	In Design	BPP/Mittauer/TBD
Louis Broer Extension	Terminate East River Rd @ Putnam County Rd and add parking lot. Modify culvert and ditch adjacent to Putnam County Blvd. Extend W Louis Broer Rd to Putnam County Blvd.	Submitting Hydrology Calcs and design to FDOT week of 8/24/2015 for Approval.	TBD	TBD	In Design	PCPW/PCPW/PCPW
2015 Dirt To Pave Roads	Roads to be paved.	Bid Date 8/27/2015 BOCC vote 9/8/2015. Need to conduct Pre-Award Meeting and make formal recommendation to BOCC.	September-15	December-15	Bidding	BPP/PCPW/TBD

**PUTNAM COUNTY
Public Works Department Projects**

For Additional Information Call Public Works at PH 386-329-0346

2015 Resurfacing Project	Roads to be resurfaced.	Bid Date 8/20/2015 BOCC vote 9/8/2015. In the process of executing contract and issuing NTP.	September-15	December-15	Bidding	BPP/PCPW/Walker & Whitehurst
East Pinellas Road	The road is to be paved from SR 19 to Stokes Landing Road	Punch List is being generated.	Underway	August-15	Under Construction	BPP & Impact Fees/Jones Edmonds/Coleman
CR 209 Roadway Resurfacing	The resurfacing will improve roadway pavement from Palmetto Bluff Rd to US 17	Construction is underway. 90% complete. - Contract Extended for Railing - Currently working on driveways and roadway turnouts	Underway	December-15	Under Construction	FDOT - SCOP/Infrastructure Engineering/Halifax
US 17 in East Palatka	Install concrete light poles from Memorial Bridge to the Weigh Station	FPL commenced pole installation 7/11/15.	Underway	September-15	Under Construction	FDOT -LAP Agreement/FPL/ Musgrove Cosntruction
15-13 Pavement Striping	Striping for Kenwood Boatramp Rd, Gordon Chapel, Jaffa Rd, And Hillsboro Rd (Centerline)	NTP issued 8/24/2015. Projects to be billed out no later than 9/24/2015. (Ogelsby Contracting)	August-15	September-15	Under Construction	PCPW/PCPW/Ogelsby
Dunns Creek - FDEP Project	Dirt to Pave of existing trail	Stumps have been removed and subgrade worked. Limerock delivery commenced week of 8/17/2015.	July-15	October-15	Under Construction	DEP -FDOT LAP Agreement- /PCPW/North Florida Emulsions- Jeff King
CR 315	From SR 100 to Clay County line	Close out documents are in progress.	Underway	August-15	Close Out	
2014 Dirt to Pave Roads	Punch List Phase.	Patch work is complete.	Underway	July-15	Close Out	

WATER AND WASTEWATER UTILITIES PROJECTS

LOCATION	PROJECT DESCRIPTION	CURRENT STATUS	ESTIMATED START OF CONSTRUCTION	ESTIMATED COMPLETION DATE	Phase	Funding/Designer/Contractor
East Palatka - Gilbert Road	New Wastewater Treatment Plant for East Palatka and San Mateo area	Phase I - Anticipated to be on-line approximately mid September. PCI & Public Works compound anticipated completion in mid December.	Underway	Sept-2015 (Phase I) December-2015 (PCI & Public Works Compound)	Under Construction	Jones Edmund Construction
US 17 in East Palatka	Relocation of the Waterline	Notice to Proceed was issued by FDOT to relocate existing water facilities on 4/16/2015.	August-15	Ocotber 2015	Under Construction	

STORMWATER IMPROVEMENT PROJECTS

**PUTNAM COUNTY
Public Works Department Projects**

For Additional Information Call Public Works at PH 386-329-0346

LOCATION	PROJECT DESCRIPTION	CURRENT STATUS	ESTIMATED START OF CONSTRUCTION	ESTIMATED COMPLETION DATE	Phase	Funding/Designer/Contractor
Front Street in Welaka	The project is to improve the cross culvert and reduce flooding (HGMP)	The design has been revised to reduce neighborhood impacts. The final design work and grant agency approvals are <u>pending</u> .	Pending FDEM Approval	November-15	Conceptual/Funding	HMGP- FEMA /Stone engineering - Paul Ina/TBD
Towles Road Outfall	The project is to improve drainage in the surrounding areas. (HGMP)	A SJRWMD permit was received on October 10th. FEMA modification is pending for final design. Mod 3 is BOCC approved -extension and additional funding of \$3k on September 8th, 2015.	Pending FDEM Approval	October-15	Conceptual/Funding	HGMP - FEMA/King Engineering/TBD
Browns Landing/Macon Rd	HGMP reopened to address Lori Malhoit drainage issue. (HGMP)	Currently 36k in contingency money from the initial HGMP. Have reopened it and <u>submitted design for approval</u> .	Pending FDEM Approval	TBD	Conceptual/Funding	HMGP- FEMA/Stone engineering - Paul Ina/TBD
Dog Branch Creek	Cleaning Dog Branch Creek	Submitted 7/30/2015 Waiting for grant app approval. In the process of engaging Ayres for survey, study, and design services.	TBD	TBD	Conceptual/Funding	TBD/TBD/TBD
CR 309C Road Ditch Piping Project	The project is to repair damage and provide future road ditch erosion protection. (HGMP)	Construction contract was awarded to Commercial Industrial Corporation.	Underway	December-15	Under Construction	HMGP FEMA/Five Points Design Group- Nancy Buchannon/CIC
Eddie Vreen Road/Towles Road	The project is to improve drainage in the surrounding areas. (HGMP)	Construction is complete. Final inspection/approval 7/14/15. Project was completed by PCPW resources.	Completed	July-15	Complete	LPDM

MULTI-USE TRAIL AND SIDEWALK PROJECTS

LOCATION	PROJECT DESCRIPTION	CURRENT STATUS	ESTIMATED START OF CONSTRUCTION	ESTIMATED COMPLETION DATE	Phase	Funding/Designer/Contractor
Sun Avenue Sidewalk	The project to install sidewalk from Sun Avenue on SR 20 through Interlachen Lake Estates to CR 315	This project was to be completed in phases. Funding for FY-2020 construction has been withdrawn by FDOT due to reduction in available funds. A new application under the Transportation Alternatives Program will be submitted for consideration for funding in FY-2021. - PCPW	Pending FDOT Approval	December-21	Construction	PCPW/NA/PCPW

PUTNAM COUNTY Public Works Department Projects For Additional Information Call Public Works at PH 386-329-0346						
US 17 to SJRWMD Office Segment 1	Palatka Multi-Use Trail along SR 100 with a crossing of SR 19	The right-of-way acquisition is scheduled to begin this year. Possible construction could begin in 2019. - FDOT	Pending FDOT Action	December-20	In Design	FDOT - LAP/Ayres/TBD
Main Street Multi-Use Trail	Crescent City Multi Use Trail (FDOT)	60% drawings completed. 90% drawings submitted 7/28/2015. (CSI) - FDOT LAP	Jan-16	July-16	In Design	LAP Agreement CC/CSI Ali Najafi/TBD
FERRY PROJECTS						
LOCATION	PROJECT DESCRIPTION	CURRENT STATUS	ESTIMATED START OF CONSTRUCTION	ESTIMATED COMPLETION DATE	Phase	Funding/Designer/Contractor
Fort Gates Ferry	Build new ferry landing facilities and replace old structures	The design planning is underway, recommendations in the feasibility report were approved.	December-15	June-16	Conceptual/Funding	FDOT/Grant- Taylor Engineering/TBD
Drayton Island Ferry	Build new ferry landing facilities and replace old structures and upgrade ferry	The design planning is underway, recommendations in the feasibility report were approved.	December-15	June-16	Conceptual/Funding	FDOT/Grant- Taylor Engineering/TBD
OTHER CURRENT PUBLIC WORKS PROJECTS						
LOCATION	PROJECT DESCRIPTION	CURRENT STATUS	ESTIMATED START OF CONSTRUCTION	ESTIMATED COMPLETION DATE	Phase	Funding/Designer/Contractor
West Bannerville Rd	Repair and mediate road washout and road bed damage resulting from multiple springs in road bed. Extend culvert over creek for roadway and widen roadway such that drainage can effectively occur without damaging roadway.	ROW is being researched. Letters to be sent out and meeting with residents to be conducted to advise of intended plan of action. Presently ROW is required for 25 parcels of land.	TBD	TBD	Conceptual/Funding	TBD/TBD/TBD
Dunn & Riverside	Repair and Mediate road washout at intersection of Dunn and Riverside	PCPW is reviewing existing conditions and generating a corrective fix to divert water at multiple locations in lieu of one location where failure occurs.	TBD	TBD	In Design	BPP/PCPW/TBD

**PUTNAM COUNTY
Public Works Department Projects**

For Additional Information Call Public Works at PH 386-329-0346

Intersection of East Penier & Stokes Landing	Install additional barricades for resident to mitigate potential accident from oncoming traffic on Stokes Landing. Regrade and adjust culverts to promote drainage for resident on right hand side of intersection approaching Stokes Landing.	8/17/2015 observations have been made. Transportation has been directed to place barricades at locations referenced and if not advise why not. Further analysis is being conducted to address drainage.	Underway	TBD	In Design	PCPW/PCPW/PCPW
Bardin Rd Shoulder Washout	Repair and mitigate shoulder washout and damage.	PCPW is reviewing existing conditions and generating a corrective fix to divert water at multiple locations in lieu of one location where failure occurs. Modifications should be complete by 3rd week of September.	TBD	September-15	Under Construction	PCPW/PCPW/PCPW
Moody Road Cross Culvert Failure Replacements	The project is to install new cross culverts	The major work is complete. Headwall needs to be installed.	Underway	September-15	Under Construction	PCPW/PCPW/PCPW
Brick Road Repairs	Turner Road and other East Palatka brick roads	Work is expected to begin on Turner Road in the fourth quarter of 2015.	October-15	December-15	NA	PCPW/PCPW/PCPW
15-12 RFQ	Request for Qualified Consultants	Bids opened 8/6/2015. BOCC for approved on 9/8/2015. Contracts being sent out for execution.	NA	NA	NA	Approved List 7: CSI; Ayres; CHW; Five Points Design Group; Mittauer & Assoc; Stone Engineering,; Wantman Group