

# Putnam County Projects

May 2020 Update

Projects		
Department	Project Title	Notes
Administration	Strategic Plan	Report from 2 Day Planning Workshop has been disseminated. The Mission, Vision & Values Statements have been established. <a href="#">Employee Survey results have been disseminated and reviewed. Strategic Operational plans and goal metrics are being developed for each of the 14 priority objectives identified by the BOCC at its December Mtg.</a>
Administration	Census	<a href="#">As of 5/22/2020 Putnam County has a 47.20% response rate. State average response rate is 57.40%; National average response rate is 59.90%.</a>
Animal Control	Facility	<a href="#">BOCC will discuss the conceptual floor plan at the June workshop as provided by Commissioner Rawls.</a>
Library	Melrose Library Expansion	<a href="#">Construction documents have been drafted, we will meet with the Melrose Library Association for final review.</a> The bid for construction is expected to be ready in June of 2020.
Port Authority / Parks & Recreation	Project Play/Splash Pad	<a href="#">Project is Complete - awaiting Ribbon Cutting Coordination with Rotary of Palatka!</a> Playground is complete! Sod/landscaping is complete! Restrooms have been re-painted! Fencing & Splash Pad work is Complete!
Parks & Recreation	Georgetown Park	Pavilion, Playground & Picnic Table installation are complete; Exploring option of boat ramp location. Public Works has completed the mowing. Citizens Mr. Robert Virmstein and Mr. David Girardin have volunteered to attempt to survey & delineate wetlands; they have been informed of the mowing progress.
Parks & Recreation	Florahome Park Historic Building	Florahome Historic Association is raising funds to complete the Club House renovations; the county has completed the removal of the concrete slab as agreed upon. Florahome Parks Associations expects the Club House renovation work to begin in February 2020. <a href="#">Florahome Historic Association has submitted their request for demolition permit.</a>
Planning	Comprehensive Plan Consultant	<a href="#">Finalizing background data &amp; analysis for all 9 elements of the Plan. This will include the population projection for the planning horizon of 2035. In the process of drafting redline version of Future Land Use, Conservation, Transportation and Recreation Open Space Elements Working on setting a meeting with the Agriculture Interest in the next two weeks (this will be virtual). Have started identifying proposed changes to the Future Land Use Map. Still waiting to see if Governor signs legislation requiring a new Property Rights Element.</a>
Planning	Citizen Serve Online Permitting	Contract for services has been executed - we are now in the implementation phase. <a href="#">A kickoff meeting has been held and implementation is underway.</a>
Public Works	CR207a Bridge Over Dog Branch Creek	<a href="#">Bridge Work COMPLETE &amp; Road work on approaches underway, project on schedule to be complete by or before July 2020</a>
Public Works	Dirt to Pave 2019	All roads are complete with the exception of 3 - Gaskin Rd. Ballard Court & Julia Street, work expected to begin ASAP on remaining 3 roads. Total Project Estimated Completion July 2020
Public Works	Mainstreet Sidewalk Construction - Crescent City	<a href="#">Notice to Proceed issued 4/20/2020. Construction Underway</a> Estimated Completion Date October 2020
Public Works	Ft Gates Ferry Landing	Travis Roberts is leading. FDEP permit revised successfully, Army Core of Engineers permit revision still pending. Pile load calculations needed for FDOT - still pending. <a href="#">Mr. Roberts has spoken with an engineering firm/individual willing to do the load calculations for 5,000.00 and is expected to take approximately 30 days to complete the work. The engineer is preparing a proposal for work to be completed.</a>
Public Works	Ashley Lake	Phase 1 - Complete; Phase 2 Estimated Completion August 2020
Public Works	Bardin Bridge	<a href="#">Design process underway. Design expected to be completed by 6/17/2020</a>
Public Works	GIS Mapping - Mowing	Piloting 3 devices on 3 various pieces of equipment. Once system is operational IT & Public Works estimate a 45 day implementation time frame to be fully integrated
Public Works	Lake Susan Road Phase II	Design is underway. Construction scheduled to begin in December of 2020. Project completion date estimated to be June 2022
Public Works	St. Johns Ave Resurfacing Palm Ave to CSX Crossing @ Palatka Fire	<a href="#">Design underway - 30% design plans review June 29th</a>
Public Works	Road Resurfacing	<a href="#">Awarded at 4/14/2020 BOCC mtg. Contracts with J&amp;M (FLA Trucking), P&amp;S Paving &amp; Halifax Paving are complete and construction is underway. Waiting for Duval Asphalt to return contract.</a>
Public Works	East Palatka Waste Water Treatment Plant Expansion	<a href="#">Expansion was completed which involved installation of the lift station at Paradise Point.</a> The septic to sewer individual tie ins are underway. Scheduled to be complete by October 2020
Public Works	<a href="#">CR 310 Bridge Rehabilitation</a>	<a href="#">RFQ issued on 5/15/2020, responses due 6/12/2020, intent to recommend rank order scheduled for 7/28/2020</a>
Public Works	Septic To Sewer Conversion	Horse Landing & Elsie Dr. Held a community informational meeting/sign up. Aprx. 89 residents have signed up & committed to the conversion. Public Works has submitted the funding application to St. Johns River Water Management District. Grant funds are expected to be approximately 1.275 million. This is a competitive grant with surrounding counties, expect to hear the outcome in April 2020. We have received notification that our project was scored and ranked 11th out of 45 state wide projects. The official approval is contingent upon approval of the FY20-21 adopted budget, scheduled for Governing Board vote on 9/22/2020
Public Works	Dirt to Pave 2020	<a href="#">Survey Work in progress</a>
Public Works	CR315 Crosswalk	<a href="#">Quotes being sought to complete work</a>
Public Works	<a href="#">East Palatka Drainage and Flooding Mitigation</a>	<a href="#">process. Bid package in process - Work scheduled to be complete by 12/31/2021</a>
Public Works	<a href="#">St. Johns Ave Drainage Improvements SR19 - CR309C</a>	<a href="#">Design in process. Scheduled to be completed by 10/7/2021</a>
Public Works	<a href="#">St. Johns Ave Bike Trail</a>	<a href="#">Issued Bid Solicitation on 5/20/2020; Expected to bring Intent to award to BOCC on 7/14/2020. Project Completion date ETA 12/1/2020</a>
Public Works	<a href="#">Road Restriping &amp; Pavement Marking Project -FY20</a>	<a href="#">Bid issued 5/15/2020, Bids due 6/12/2020, intend to bring to BOCC on 6/23/2020 for award. Work Estimated Completion Date of 8/17/2020</a>
Sanitation	Cell 4A Construction	<a href="#">Contract for Services has been executed, design work is underway.</a> ; Expect to start construction in 3rd quarter of 2020; Construction estimated to take 6 months to complete.