

Projects		
Department	Project Title	Notes
Animal Control	Facility	AC advisory committee chair will be making a site location presentation for the new facility to the BOCC at their Feb. 23 meeting.
Dept. of Health	Interior Building Renovation Project	Notice to Proceed was issued on 12/18/2020, Construction is expected to be complete in May 2021.
Library	Melrose Library Expansion	A notice to proceed was issued on 2/4/2021, construction is ongoing. The Project Completion Estimated date is late summer of 2021.
Parks & Recreation	Georgetown Park	Pavilion, Playground & Picnic Table installation are complete; Exploring option of boat ramp location. Public Works has completed the mowing. Citizens Mr. Robert Virmstein and Mr. David Girardin have volunteered to attempt to survey & delineate wetlands; they have been informed of the mowing progress.
Parks & Recreation	Florahome Park Historic Building	Florahome Historic Association volunteers continue to work under the direction of building contractor Mike Conroy. Fundraising efforts are ongoing, the project is currently waiting for final engineered drawings to obtain necessary permits.
Planning	Comprehensive Plan Consultant	The Planning Commission heard the Comprehensive Plan at its Jan. 27 meeting and they voted unanimously to send it to the BOCC. The BOCC has since scheduled a workshop to discuss the plan on March 2. The meeting starts at 9:00 a.m. and is scheduled to last until 5:00 p.m.
Planning	Citizen Serve Online Permitting	Contract for services has been executed - we are now in the implementation phase. Internal and external teams meet weekly to review and complete implementation of modules. IT is getting all parcel data and GIS information for integration into the new system, assuming the data transfer is complete we anticipate going live March of 2021
Public Works	Ft Gates Ferry Landing	The Engineer obtained by Mr. Roberts has resubmitted the Pile Loading Calculations to FDOT and they were approved on 2/16/2021. The modification of the Army Corps of Engineers Permit has been resubmitted by Public Works and Additional Information was sent back to the Army Corps of Engineers on 18 Feb 2021. Once this modified permit is obtained, Public Work will complete the Solicitation Package and Send to General Services for Advertisement.
Public Works	Bardin Bridge	Notice to Proceed was issued on 12/18/2020, construction is in progress, estimated completion date is October 23, 2021
Public Works	Lake Susan Road Phase II	Intent to Recommend Award to Art Walker Construction issued February 17, 2021, expected to bring formal award to BOCC at the March 9, 2021
Public Works	St. Johns Ave Resurfacing Palm Ave to CSX Crossing @ Palatka Fire Dept.	The City of Palatka's interlocal agreement regarding road reconstruction portion of the project will be presented to the BOCC in March 2021 for discussion. Design scheduled to be complete by June 2021.
Public Works	CR 310 Bridge Rehabilitation	30% plans reviewed and approved by Public Works. Design scheduled to be complete March 26, 2021.
Public Works	Septic To Sewer Conversion	Design underway. Public Works has obtained 97% of the required Utility Easements. Scheduled to advertise for construction by March 2021 pending Utility Easements submissions.
Public Works	Dirt to Pave 2020	Two of the three awarded contractors have begun construction. Pre-Construction meeting for the third contractor is planned for the week of February 22, 2021.
Public Works	East Putnam Drainage and Flooding Mitigation	Public Works is waiting for the permit determination from SJRWMD. Public Works has submitted the TCE request on TIITF property to FDEP and are waiting for approval, and awaiting 80% of Temporary Construction Easements obtained. Public Works is planning on advertising this project in March 2021 as a phased approach by dividing the entirety if the project into three separate areas. Work will begin in the area in which all TCEs have been obtained.
Public Works	St. Johns Ave Drainage Improvements SR19 - CR309C	Scope modification approved by DEO. Awaiting Supplemental Agreement from DEO for execution. Awaiting for design proposal from Consultant to extend the project further east.
Public Works	St. Johns Ave Multi-Use Trail	Plan modifications approved by FDOT. Plan modifications are currently under review by the Contractor. Construction scheduled to begin after FDOT provides Notice to Proceed with Construction.
Public Works	Road Restriping & Pavement Marking Project -FY20	Work is complete - in close out phase of the project.
Public Works	E Lar Ln. Drainage Project (Crescent Lake Shores Dr)	Construction Underway. Pipe installed along easement toward the Lake and scheduled to begin installation underneath Crescent Lake Shore Dr. February 19, 2021.
Public Works	Towles Rd Drainage	Pre-Construction Meeting completed February 18, 2021. NTP scheduled to be issued February 26, 2021.
Public Works	Count Wide Drainage Improvements	Public Works is currently waiting for SJRWMD's response to the permit determination for this project. All designs have been complete. Scheduled to advertise after receiving approval from SJRWMD.
Public Works	S. Palm Sidewalk - Druid St to Silver Lake Dr	100% Design plans reviewed and approved by FDOT and Putnam County. Construction scheduled to begin July 2021.
Public Works	Saratoga Harbor Drainage Project	100% design plans approved by Public Works. Scheduled to advertise after permit requirements are complete.
Public Works	James A Long Elementary & Jenkins Middle School Safe Routes to School	Notice to Proceed issued to designer on November 5, 2020. 90% submittal scheduled for FDOT / Putnam County review on May 2021. 100% submittal scheduled for FDOT / Putnam County review September 2021.
Public Works	FY 21 Road Resurfacing Project	Pre-Bid meeting held yesterday (2/22). Bids are due on March 12, 2021 and staff anticipates sending the formal award to the BOCC on April 13, 2021. Project is expected to be completed by or before October 15, 2021
Sanitation	Cell 4A Construction	The Notice to Proceed was issued on 2/18/21, construction is estimated to take 6 months to complete.