

Projects		
Department	Project Title	Notes
Animal Control	Facility	Core borings have been obtained, the analysis has been provided to Commissioner Rawls for direction
Dept. of Health	Interior Building Renovation Project	Notice to Proceed was issued on 12/18/2020, Construction is expected to be complete in May 2021.
Library	Melrose Library Expansion	A notice to proceed was issued on 2/4/2021, construction is ongoing. The Project Completion Estimated date is late summer of 2021.
Parks & Recreation	Georgetown Park	Pavilion, Playground & Picnic Table installation are complete; Surveys to delineate wetlands have been obtained. Staff is exploring options with FCT & LWFC on potential revisions of the management plan and compliance of items for which are obtainable.
Parks & Recreation	Florahome Park Historic Building	Florahome Historic Association, under the direction of Mike Conroy are working to renovate the Florahome Historic Clubhouse. We passed our inspection with the county building department. We are now free to dry the building in to include reinstalling the windows and replacing exterior siding. We have rebuilt the hallway that connects the two buildings complete with a new roofline. We have bids in for plumbing, lighting, roofing, cabinetry, heating/air and Home Depot for kitchen/restroom fixtures and appliances. We still need to get a bid for the electrical work. Strickland Roofing told us they will donate labor for the new roofing if we pay for materials. We have submitted two grants and are waiting for a response. Additionally, we recently hosted a trail event in which we raised \$1,900 and are planning to resume our annual Fall Heritage Festival in October.
Planning	Comprehensive Plan Consultant	The Comprehensive plan is on this mornings BOCC agenda. If approved, the BOCC will be asked to transmit the updated Comprehensive Plane, Future Land Use Maps and Data & Analysis to DEO and other state/local agencies for review.
Planning	Citizen Serve Online Permitting	Internal and external teams meet weekly to review and complete implementation of modules. IT is getting all parcel data and GIS information for integration into the new system, teams are finishing the data transfer and review of forms. We anticipate going live June of 2021
Public Works	Ft Gates Ferry Landing	All required permits have been obtained, Public Works has developed the statement of work and bid documents are being compiled. A quote for lumber has been obtained.
Public Works	Bardin Bridge	Notice to Proceed was issued on 12/18/2020, construction is in progress, estimated completion date is October 23,2021
Public Works	Lake Susan Road Phase II	Contractor issued Notice to Proceed on April 12, 2021. The estimated date of completion is July 23, 2021
Public Works	St. Johns Ave Resurfacing Palm Ave to CSX Crossing @ Palatka Fire Dept.	The City of Palatka's interlocal agreement has been approved by The City and is being presented to The County during today Consent Agenda. The design is scheduled to be complete by June 2021.
Public Works	CR 310 Bridge Rehabilitation	90% plans and submittals approved by FDOT. Final permitting activities underway.
Public Works	Septic To Sewer Conversion	Bids for Construction activities were obtained May 21, 2021. Recommendations for award scheduled to be presented to the BOCC during the June 8, 2021 Consent Agenda.
Public Works	Dirt to Pave 2020	All three contractors have began construction phase of the project. 6 of the 17 roads have been completed, they are Silver Beech Blvd, Magnolia St, North Beech St, Twin Lakes Blvd, Cypress Pt Circle, & Lakeview Trail. Cinnamon Dr, & Hunter Rd are under underway
Public Works	East Putnam Drainage and Flooding Mitigation	Construction Contracts awarded and coordination with the contractors is underway by Public Works. Construction is planned to begin by June 25, 2021.
Public Works	St. Johns Ave Drainage Improvements SR19 - CR309C	The completely executed supplemental agreement has been obtained. An addendum to expand the scope of the professional engineering services required to complete the project is being presented to the BOCC during today's Consent Agenda.
Public Works	St. Johns Ave Multi-Use Trail	Change Order being reviewed by FDOT for consideration to provide Putnam County with additional funding. Once a decision has been made by FDOT, the Change Order will be presented to BOCC for execution. FDOT will provide the County with concurrence to begin construction after Change Order has been approved.
Public Works	E Lar Ln. Drainage Project (Crescent Lake Shores Dr)	Construction is substantially complete, contractor addressing punch list quality control items.
Public Works	Towles Rd Drainage	Construction is substantially complete. Putnam County awaiting FODT's inspection report.
Public Works	Count Wide Drainage Improvements	Recommendation to award construction contracts being presented during the June 8, 2021 BOCC Meeting
Public Works	S. Palm Sidewalk - Druid St to Silver Lake Dr	100% Design plans reviewed and approved by FDOT and Putnam County. Public Works is currently waiting for funding agreement for Construction activities.
Public Works	Saratoga Harbor Drainage Project	100% design plans approved by Public Works. Scheduled to advertise after permit requirements are complete.
Public Works	James A Long Elementary & Jenkins Middle School Safe Routes to School	Notice to Proceed issued to designer on November 5, 2020. 90% submittal scheduled for FDOT / Putnam County review on May 2021. 100% submittal scheduled for FDOT / Putnam County review September 2021.
Public Works	FY 21 Road Resurfacing Project	Pre-Construction meetings complete with all four contractors. NTP issued to all four contractors.
Public Works	CR315 Resurfacing Project	Completely executed FDOT agreement obtained. Bid documents underway for Professional Engineering Services. Planned to advertise by the end of June 2021.
Sanitation	Cell 4A Construction	Construction of Cell 4a is ongoing. The major wet well is in place, lateral leachate lines are being installed. Dirt layers are continuing to be placed. Liner material is being made. The project is 25% completed, and we are still on schedule to be completed in September.