

Putnam County Projects

July 2022 Update

Projects		
Department	Project Title	Notes
Administration	Port Project	The Barge Port feasibility study conducted by the US Army Corps of Engineers is in progress. A consultant composed economic report to reinforce the feasibility study is pending submission to the corps. The application for a Port Infrastructure Development Program grant with the United States Maritime Administration has been submitted and is currently being reviewed. Staff is commencing application process to the Florida Ports Council as stipulated by Florida House Bill 907 which was signed into law by Governor DeSantis earlier this month.
Animal Control	Facility	Conceptual plans are complete, The BOCC directed staff to pursue a Design Build Firm at the workshop, staff is developing the specifications.
Building & Grounds	Roofing Projects - Agriculture Office & Governmental Complex	The Roofing Project at the Agriculture Ext. Office is completed. The roofing project at the Governmental Complex is approximately 80% complete.
Emergency Services	ISO Rating	After 1 year of collecting data on our ISO rating, we are moving into the pre-survey period. The pre-survey has been completed. We will then move into a 6 month review period. Our goal is to have a county-wide ISO effective date in October 2022.
Information Technology		<p>Workstation Deployments - In-Progress – The PC deployments to various BOCC departments to replace aging and out of warranty systems is complete and the Clerk of Court deployments for the same purpose are slated to begin this month.</p> <p>Phone System e911/Caller ID Updates – In-Progress - Networking is working to update the e911 addresses and caller ids for the phone system, this project is on-going.</p> <p>Network Security Assessment – In-Progress – Networking on a comprehensive assessment of our network and potential security issues, this is an on-going project.</p> <p>SmartCOP Map Project – Nearing Completion – GIS has submitted their final map for review to SmartCOP, currently awaiting their feedback for rollout.</p> <p>GIS Stack – Complete – The servers for the new GIS stack have been provisioned setup by ESRI, the data migration will be completed over the next six months.</p> <p>Storage Servers – Complete - Our new storage servers have arrived and are provisioned for use.</p> <p>Nutanix Cluster – In-Progress – The hardware has arrived and implementation is scheduled for the end of July with data migration to follow.</p>
Parks & Recreation	Georgetown Park	UF/IFAS served as a liaison to secure a graduate student at the University of Florida. The conceptual drawings along with suggestions for completing certain requirements of the grant with Florida Communities Trust will be presented to departmental staff in July and then reviewed with the BOCC soon thereafter.
Parks & Recreation	Florahome Park Historic Building	FPHA is glad to report that on Monday we passed the framing and rough electrical, plumbing and HVAC inspections. On Saturday we had a work day scheduled to install insulation in the building. We are currently trying to coordinate with subcontractors to complete the connection of water and electricity to the building.
Parks & Recreation	PickleBall at Triangle Park	An Intent to Award was issued to Court Surfaces and staff is seeking Board approval of the award at the August 9th BOCC meeting.
Public Works	Ft Gates Ferry Landing	Welding activities are underway. This project is anticipated to be complete in October 2022.
Public Works	St. Johns Ave Resurfacing Palm Ave to CSX Crossing @ Palatka Fire Dept.	A proposed contract for CEI services is on this morning's agenda for formal approval. Concurrence to advertise for construction services can be obtained from FDOT once a CEI contract has been awarded. Advertisement for construction services is anticipated to begin in August 2022.
Public Works	CR 310 Bridge Rehabilitation	Public Works submitted the Submerged Lands Easement to TITF and is waiting for the completely executed easement to be obtained. Advertisement for construction services is anticipated to begin August 2022.
Public Works	Septic To Sewer Conversion Phase III	2022.
Public Works	Sawyer, Salem, Boll Green Drainage Project	Final punch list items are being addressed.
Public Works	Dirt to Pave 2021	Construction is underway. Paving activities have been completed on Tropic, Park, and Whitehall. The majority of Norwood has been paved. North Lake George Drive, South Lake George Drive, Palm Dr, Sandy St, Ida Blvd, Dixon St, Lloyd Dr, Nancy Ave, and Lynne Dr have been primed and are scheduled for paving activities in September 2022. Balsalm St, Walt Ln, Cypress Rd, and Atkins Ln are scheduled to be primed and ready for paving activities by the end of this month. Daren Dr is scheduled to begin construction activities in October 2022. All roads are scheduled to be complete by December 2022.
Public Works	Dirt to Pave 2022	Survey work has been completed. The proposal that was obtained for the design services will be presented to the Board during the August 23, 2022 Transportation Workshop for Board approval.
Public Works	East Putnam Drainage and Flooding Mitigation - Phases 1 - 4	NTP has been issued to the Contractor and they are planning on beginning in July 2022. Phase 4 permitting and design activities are underway.
Public Works	St. Johns Ave Drainage Improvements SR19 - CR309C	The preconstruction meeting has been completed and Construction activities are scheduled to commence in August 2022.
Public Works	St. Johns Ave Multi-Use Trail	Public Works has obtained the completely executed supplemental agreement #2 from FDOT for the time extension.
Public Works	County Wide Drainage Improvements	All punchlist items have been addressed and this project is complete.
Public Works	S. Palm Sidewalk - Druid St to Silver Lake Dr	Bids for construction activities were obtained on July 6, 2022. Public Works is currently waiting for concurrence to award from FDOT.
Public Works	Saratoga Harbor Drainage Project (Gibbs Ave)	Public Works is currently researching alternate means of repairing the weirs as well as waiting for the corresponding quotes. This item is anticipated to be discussed during the August 23, 2022 Transportation Workshop.
Public Works	James A Long Elementary & Jenkins Middle School Safe Routes to School	100% design plans are under review by FDOT.
Public Works	CR315 Resurfacing Project	The 30% design plans review is complete. 60% design plans are scheduled to be obtained August 5, 2022. The final design is expected to be complete by January 2023.
Public Works	Port Buena Vista Waste Water Treatment Plant Conversion and Sewer Main Extension	Advertisement for construction services is anticipated for September 2022.
Public Works	Paradise Point Sewer System Hardening and Generator Installation	Advertisement for construction is anticipated for August 2022.
Public Works	Countywide Guardrail Installation, Repairs, and Replacements	The award of the construction contract has been completed and the pre-construction meeting is anticipated for August 2022.
Public Works	Countywide Road Resurfacing 2022	The bids have been obtained to complete this project and a discussion involving the recommendation to award is anticipated for the August 23, 2022 Transportation Workshop.
Public Works	Countywide Striping Project	The award of the construction contract has been completed and the pre-construction meeting is anticipated for August 2022.
Public Works	East Palatka Septic to Sewer Project Phase 4	Public Works is currently waiting for a proposal from an engineering consultant to complete the design criteria package. Public Works anticipates having the criteria package complete in October 2022 and advertise for a design-build firm in November 2022.
Public Works	Countywide Bridge Repairs - 2022	The bids have been obtained and a discussion involving the recommendation to award is on this afternoon's Transportation Workshop agenda.
Public Works	East Palatka Water Plant Retrofit Project	The bids have been obtained and a discussion involving the recommendation to award is anticipated for the August 23, 2022 Transportation Workshop.
Public Works	Bardin Ranchette Rd Resurfacing Project	Advertisement for construction is anticipated for August 2022.
Sanitation	Cell 4A Construction	Cell 4a is nearing completion. All final drawings have been received and sent to DEP. We are waiting on a scheduled inspection date and then it should be in use