

Putnam County Projects

January 2023 Update

Projects		
Department	Project Title	Notes
		The Barge Port feasibility study conducted by the US Army Corps of Engineers is in progress with an estimated completion date of July 2024. A consultant composed economic report to reinforce the feasibility study is pending submission to the corps. The final draft is being reviewed and tweaked by the consultant, the Army Corps' economist, and Staff. The application for a Port Infrastructure Development Program grant with the United States Maritime Administration was approved for a sum of \$353,500. Staff has also been contacted by the US DOT's Grants Management Supervisor regarding grant conditions and requirements- staff is working with MARAD to meet the grant agreement prerequisites. Staff has also developed and submitted a grant application with the State's Department of Economic Opportunity's Rural Infrastructure Fund grant program to supplement the federal funds sought to finance a extensive and comprehensive port development plan- this application is still under review.
Administration	Port Project	
Animal Control	Facility	Negotiations with the top ranked firm have begun.
		Virtualization has been completed including GIS and Clerk of Courts.
		With the recent completion of Nutanix Implementation uptime has increased to 99.99%
Information Technology		Suncom Numbers for Putnam County Sheriff's Office are repaired.
		IT will be porting the PCSO numbers from Suncom to Airspring over the next few weeks.
Parks & Recreation	PickleBall at Triangle Park	The asphalt has been poured and is curing. The lights will go up by the end of this week or early next week.
Parks & Recreation	Francis Youth Sports Complex	The LED sports lighting upgrade is complete. All four smaller fields have their lighting converted.
		The splash pad well has been dug. Contractors are working on pouring the concrete slab and placing the sterilization equipment.
Parks & Recreation	Project Play/Splash Pad	
Parks & Recreation	Melrose Youth Sports Complex	The LED Sports lighting upgrade is currently out for bid and the vendor will be chosen next week.
Parks & Recreation	John Theobald Sports Complex	The contract has been awarded for the LED sports lighting upgrade and installation.
Parks & Recreation	South Putnam Sports Complex	The contract has been awarded for the LED sports lighting upgrade and installation.
		The beautiful heart pine flooring was installed right before Christmas. Our volunteers are busy with the finish carpentry and insulation of the attic. The kitchen cabinet installation is delayed due to laminate countertop supply chain issues. Hopefully they will be installed in the next few weeks.
Parks & Recreation	Florahome Park Historic Building	
Public Works	Ft Gates Ferry Landing	The fabrication of the metal ramp is complete. The installation of the ramp has been delayed due to the recent storms and the anticipated date of completion has yet to be determined.
Public Works	St. Johns Ave Resurfacing Palm Ave to CSX Crossing @ Palatka Fire Dept.	The anticipated advertisement date for construction has been moved to February 2023 to allow for the City to complete watermain improvements in the area.
Public Works	CR 310 Bridge Rehabilitation	The completely executed contract has been obtained and the preconstruction meeting is scheduled for January 30, 2023.
Public Works	Septic To Sewer Conversion Phase III	Construction is underway. Anticipated date of completion is March 2023.
		Paving activities on Balsalm, Norwood, Tropic, Cypress, Walt, Park, Whitehall, Nancy, Lloyd, Lynne, Ida, Dixon, Sandy, North Lake George Drive, South Lake George Drive, Palm, and Atkins are complete. Daren is expected to be completely paved before the end of this year.
Public Works	Dirt to Pave 2021	
Public Works	Dirt to Pave 2022 and 2023	RFQ submittals have been obtained and initial evaluation are scheduled for February 2023.
		Phase 3 construction activities are complete. Phase 4 permitting and design activities are underway.
Public Works	East Putnam Drainage and Flooding Mitigation - Phases 1 - 4	
Public Works	St. Johns Ave Drainage Improvements SR19 - CR309C	The notice to proceed has been issued to the Contractor and construction activities are scheduled to be complete in October 2023.
Public Works	St. Johns Ave Multi-Use Trail	Construction is anticipated to begin by October 2023.
Public Works	S. Palm Sidewalk - Druid St to Silver Lake Dr	The construction contract has been awarded and the pre-construction meeting is scheduled for February 2023.
Public Works	Saratoga Harbor Drainage Project (Gibbs Ave)	Public Works is seeking proposals to complete the project using the alternate means approved by the BOCC.
Public Works	James A Long Elementary & Jenkins Middle School Safe Routes to School	100% Design plans have been approved by FDOT. The completely executed funding agreement has been obtained from FDOT. Advertisement for construction services is anticipated for February 2023.
Public Works	CR315 Resurfacing Project	60% design plans are under review and the final design is expected to be complete by March 2023.
Public Works	Port Buena Vista Waste Water Treatment Plant Conversion and Sewer Main Extension	The bids for construction services have been obtained and coordination is underway to secure additional funding from FDEM.
Public Works	Paradise Point Sewer System Hardening and Generator Installation	One Bid was obtained to complete this project and coordination with FDEM is underway for additional funding consideration.
Public Works	Countywide Guardrail Installation, Repairs, and Replacements	The pre-construction meeting has been complete and activities are anticipated to be complete by April 2023.
Public Works	Countywide Road Resurfacing 2022	Resurfacing activities are underway. The anticipated date of completion for all roads is March 2023.
Public Works	Countywide Striping Project	This project is complete.
Public Works	East Palatka Septic to Sewer Project Phase 4	RFQ documents are underway and the anticipated date of advertisement for design services is February 2023.
Public Works	Countywide Bridge Repairs - 2022	The pre-construction meeting has been complete and activities are anticipated to be complete by April 2023.
Public Works	East Palatka Water Plant Retrofit Project	This project is underway.
Public Works	Bardin Ranchette Rd Resurfacing Project	Construction activities are complete. Punchlist items are underway.
Public Works	San Mateo Water Extension Project	Bid documents are being modified to bring the project within budget. Anticipated date of re-advertisement is February 2023.
Public Works	Nothern Putnam Drainage Project	The completely executed funding agreement has been obtained and staff is seeking professional engineering services to complete the design services needed.
Public Works	South Putnam Drainage Project	The completely executed funding agreement has been obtained and staff is seeking professional engineering services to complete the design services needed.
Sanitation	Central Landfill	The new scalehouse is in place at the Central Landfill. The deck, wiring, and plumbing are in the process of being completed.
Sanitation	Interlachen Drop Off Site	The new scalehouse is in place at the Interachen drop off site, with the new deck and pole in place. Bunkers for Household Hazardous Waste need to be constructed. Once the building and facilities are complete, work will be beginning to get the scales back up and running.