

Projects		
Department	Project Title	Notes
		The US Army Corps of Engineers' economic feasibility study to demonstrate that a functioning port in Putnam County meets the National Economic Development objective is ongoing with a completion date of July 2024. A successful determination will pave way to the undergoing of dredging a navigable channel between the port and the federal waterway in the St John's River as well as a turnaround basin for commercial vessels.
		Staff engineer is developing a scope of service to establish the bulkhead and dockage area structural viability. This step is necessary to assist the US Department of Transportation's Maritime Administration to determine if Putnam County's Port Infrastructure Development plan can be granted a National Environmental Policy Act exclusion or not. This determination will dictate when the Federal grant funds will be made available to Putnam County.
		The environmental branch of the US DOT's Maritime Administration recently inspected the port facilities which met their satisfaction. The results of this visit could help with the granting of a NEPA exclusion.
Administration	Port Putnam	Port staff is currently conducting a port rate study to determine whether Putnam County's rates need to be revised. Once completed, the study's findings will be shared with the Putnam County Port Authority.
Animal Control	Facility	The design build contract with C&R Technical was approved by the BOCC at the July 11, 2023 meeting.
Library	Palatka Library	New flooring has been completely installed.
Library	Melrose Library	New flooring has been completely installed.
Parks & Recreation	Jerry Bedenbaugh Park	The playground equipment and shade structure has been ordered. Installation is scheduled to be complete by the end of September.
Parks & Recreation	Melrose Youth Sports Complex	Conduit and wiring have been installed. Poles are currently being installed. Lights will go on once poles are set on 2 fields. All currently lit fields have been converted to LED sports lighting. Conduit has been run and awaiting installation of poles and lights on 2 existing fields. The RFP for field work and field renovations has closed and one bid was received. Rank order will go before the Board at the August 22, 2023 meeting.
Parks & Recreation	John Theobald Sports Complex	The LED lighting project is complete. Awaiting final aiming of lights on fields.
Parks & Recreation	South Putnam Sports Complex	Basketball court resurfacing is complete. The shade structure and play gym installation is estimated to be complete by the end of September
Parks & Recreation	East Palatka Community Park	Swing set equipment has been ordered, installation is expected to be complete by the end of August
Parks & Recreation	Etoniah Community Park	Shade structure has been ordered. Expected installation by the end of August.
Parks & Recreation	Johnson Community Park	Rehabilitation of the East side landing is complete. Coordination is underway to complete the minor repairs needed on the west side landing prior to opening to traffic.
Public Works	Ft Gates Ferry Landing	
Public Works	St. Johns Ave Resurfacing Palm Ave to CSX Crossing @ Palatka Fire Dept.	Construction bid documents have been sent to Procurement and advertisement is expected by the end of this week.
Public Works	CR 310 Bridge Rehabilitation	The installation of the pilings is substantially complete. The anticipated date of completion is October 5, 2023.
Public Works	Septic To Sewer Conversion Phase III	This project is complete.
Public Works	Dirt to Pave 2021	This project is complete.
Public Works	Dirt to Pave 2022	Design services for FY22 roads are underway. Advertisement for construction services is anticipated to be in October 2023. Procurement for design services of FY23 roads is underway. Advertisement for construction services is anticipated to be in June 2024.
Public Works	Dirt to Pave 2023	
Public Works	East Putnam Drainage and Flooding Mitigation - Phases 1 - 3	Phases 1-3, which included the clearing of obstructions within the drainage system near East Cracker Swamp Rd, Mill Creek, and along Yelvington Rd, are complete.
Public Works	East Putnam Drainage and Flooding Mitigation - Phase 4	Phase 4 design and bid documents are substantially complete. Advertisement for construction services is anticipated to be next month.
Public Works	St. Johns Ave Drainage Improvements SR19 - CR309C	The installation of the box culverts west of Kay Larkin is substantially complete. The lateral stormwater culverts and drainage inlet structures are anticipated to be installed beginning this week. Coordination with DEO is underway to obtain additional funding to expand the project eastward along St. Johns Ave and extend the deadline to December 2024.
Public Works	St. Johns Ave Multi-Use Trail	The St. Johns Ave Drainage project's expansion of scope and funding has caused the construction of this project to be postponed. Coordination with FDOT is underway to determine the best course of action.
Public Works	S. Palm Sidewalk - Druid St to Silver Lake Dr	Extended lead times of the electrical cabinet upgrades have delayed the project. The construction services are anticipated to begin by December 2023 and the date of completion is March 2024.
Public Works	Saratoga Harbor Drainage Project (Gibbs Ave)	Completed by in-house staff.
Public Works	James A Long Elementary & Jenkins Middle School Safe Routes to School	The pre-bid meeting for construction activities was completed last week and bids are due August 11, 2023.
Public Works	CR315 Resurfacing Project	90% design plans are anticipated to be submitted this week. Advertisement for construction services is anticipated for October 2023.
Public Works	Port Buena Vista Waste Water Treatment Plant Conversion and Sewer Main Extension	This contract for construction services has been awarded and the pre-construction meeting is scheduled for tomorrow. The anticipated date of completion is April 2024.
Public Works	Paradise Point Sewer System Hardening and Generator Installation	Public Works is waiting for the amendment to extend the time and increase the funding.
Public Works	Countywide Guardrail Installation, Repairs, and Replacements	Final punchlist items are being addressed and completion is set for next month.
Public Works	Countywide Road Resurfacing 2022	Final punchlist items are being addressed and completion is set for next month.
Public Works	East Palatka Septic to Sewer Project Phase 4	Proposals for design services are due August 2 and evaluations are scheduled for August 18. A rank order is anticipated to be presented to the BOCC in September.
Public Works	Countywide Bridge Repairs - 2022	Final punchlist items are being addressed and completion is set for next month.
Public Works	East Palatka Water Plant Retrofit Project	The VFDs are anticipated to be on-site this week. Substantial completion is anticipated to be next month.
Public Works	Bardin Ranchette Rd Resurfacing Project	This project is complete.
Public Works	San Mateo Water Extension Project	Bids have been obtained for construction services to install waterlines in the Horse Landing area. Value engineering procedures are underway to bring this project within budget.
Public Works	Nothern Putnam Drainage Project	Public Works has met with Ayers to discuss the project under the County's continuing services agreement and expects to have a proposal for design services this week.

Department	Project Title	Notes
Public Works	South Putnam Drainage Project	60 % design plans are anticipated to be submitted this week. The advertisement for construction services is anticipated to be in November.
Public Works	East Palatka Watermain Expansion - ARPA funded	A proposal to complete the design services of expanding the County's watermain east along SR-207 to the Port Buena Vista Water Plant is on this morning's agenda. Advertisement for construction services is anticipated to be in October.
Public Works	Putnam County Water Infrastructure Project - US Army Corp of Engineers Funded	Public Works is seeking post-design engineering services needed to advertise the previously completed design of the watermain installation along East River Road. Advertisement for construction services is anticipated to be in September.
Public Works	Ash St Drainage Project	The pipe inspection video was sent to procure rehabilitation services of the 78" drainage culvert under Ash St. A proposal is anticipated to be obtained this week. The road reconstruction activities will be procured upon completion of the drainage system rehabilitation.
Public Works	Rio Vista and Overlook Point Sewer Project	A task order to complete the survey and design services was awarded. This project is anticipated to be advertised for construction services in February 2024.
Public Works	Countywide Striping - FY23	Coordination with the awarded contractor is underway to complete these services by October.
Public Works	HMGP Hoover Rd Culvert	The BOCC executed funding agreement was sent to FDEM for execution. A proposal for design services is anticipated to be awarded in September.
Public Works	HMGP Putnam County Blvd Lift Station Generator	The BOCC executed funding agreement was sent to FDEM for execution. A proposal for design services is anticipated to be awarded in September.
Public Works	HMGP Paradise Point Retention Pond	The BOCC executed funding agreement was sent to FDEM for execution. A proposal for design services is anticipated to be awarded in September.
Public Works	Countywide Resurfacing - FY23	Design services are underway and a list of proposed locations to spread the millings will be presented to the BOCC during the next meeting. Advertisement for construction services is anticipated to be in September.
Sanitation	Central Landfill	The construction of the new Sanitation office has been awarded to Alcatraz Enterprises. The project is scheduled to begin soon.