Projects		
Department	Project Title	Notes
		The Port Infrastructure Development Plan funded by a Federal Grant from the Maritime Administration is nearing completion. The final product will be presented to the Port Authority at a public meeting. Port staff is working diligently on having infrastructure projects started to facilitate the resumption of commercial cargo traffic at Port Putnam
Administration	Port Putnam	
Animal Control	Facility	The main office building and kennel buildings are currently under construction and moving along towards completion. One new shade structure between the pickleball and basketball courts has been ordered. An additional new shade structure
Parks & Recreation	John Theobold Sports Complex	outside of the pickleball courts fence and next to volleyball courts is waiting on permits for installation.
Parks & Recreation Parks & Recreation	Project Play Etonial Community Park	The rope bridge, transglide, and spiral tube slide is set to be fixed within a few weeks. A new charles trusting her bear ordered and we are uniting on delignment intellation.
Parks & Recreation	Etoniah Community Park	A new shade structure has been ordered and we are waiting on delivery and installation. A new shade structure has been ordered and we are waiting on delivery and installation.
rarks & Recreation	Bostwick Community Park	A new shade structure has been ordered and we are waiting on derivery and histanation. A purchase order to dig a new well & rennovate the infields have been issued. A user group who desires to be the primary
Parks & Recreation	West Putnam Sports Complex	user and develop a baseball program will present their proposal to the Recreation Advisory Board in December.
Planning and Development	Evaluation and Appraisal Report	Evaluation and Appraisal Report (EAR) Comprehensive Plan Amendment: Consultation services provided by Northeast Florida Regional Council. State Coordinated Review transmitted on October 24, 2024. Adoption hearing expected in the first quarter of calendar year 2025. Collection of trip data from 80+ roads throughout the County. Awarded to Carnahan Proctor and Cross. The field work is
Planning and Development	Traffic Count	complete. Consultants are processing the data for each collection site and will start building out the analysis tables. I anticipate this will be ready by the first week in December 2024.
Dlanning and David anmont	Immat Eco Study	RFQ 23-26 approved by BOCC to engage Alfred Benesch Consulting Services. Data collection is nearing completion. If all items can be delivered within the next couple of weeks, the Consultant should be able to submit the draft report by the end of
Planning and Development	impact ree study	March. Adoption hearing(s) expected in the second quarter of calendar year 2025. The FDOT bridge report was obtained for the landing on the west side. County engineer is in the process of designing the
Public Works	Ft Gates Ferry Landing St. Johns Ave Resurfacing Palm Ave to	repairs needed. No funding source has been identified. Phase 1 in final FDOT acceptance/close out. Phase 2 began construction on 6/10/24. Time extension granted due to
Public Works	CSX Crossing @ Palatka Fire Dept.	hurricanes. Last day of contract is now 4/1/25. Project construction moving smoothly.
		This project was split into 2 phases due to the water expansion project in Paradise Point area of San Mateo. The design of phase 2 roads, which include Fisherman, Creekside, Edgewater, Paradise Point, and Paradise Circle is completed.
Public Works	Dirt to Pave 2022	Construction is 90% complete.
_ ,, ,		Survey and design completed in house. Construction was awarded to 3 contractors. Copper Roads already in construction.
Public Works	Dirt to Pave 2023	Scheduling pre-construction meetings with remaining contractors: Halifax and North Florida Emulsions.
Public Works	Dirt to Pave 2024	Survey and design in progress in house. Anticipate bid documents in January 2025.
D II: W. I	East Putnam Drainage and Flooding	Construction has been completed.
Public Works	Mitigation - Phase 4 St. Johns Ave Drainage Improvements	All comparts substantially complete. Final walls through schodulad for 12/12/24. The project is an schodula for the
Public Works	SR19 - CR309C	All segments substantially complete. Final walk through scheduled for 12/12/24. The project is on schedule for the December 2024 deadline.
rubile Works	CR315 Resurfacing Project from SR 20 to	Determine 2921 deathine.
Public Works	SR 100	Project is 85% complete
Public Works	CR315 Resurfacing Project-Design from SR 20 South to County Line	Design in process with completion anticipated February 2025.
	Port Buena Vista Waste Water Treatment	
	Plant Conversion and Sewer Main	Project is complete.
Public Works	Extension	
	Paradise Point Sewer System Hardening	Currently working with DEP to change scope of work.
Public Works	and Generator Installation	Currently working with DEF to change scope of work.
Public Works	East Palatka Septic to Sewer Project Phase 4	Design will be complete once DEP awards permitting.
Dublia Washa	East Dalatka Waton Dlant Datualit Ducingt	Project is complete.
Public Works Public Works	East Palatka Water Plant Retrofit Project	We are approximately 98% done with the project with a date of completion of 12/12/24.
Public Works	San Mateo Water Extension Project Nothern Putnam Drainage Project	Tasked Engineering firm for design recommendations for Plametto Bluff Rd/Millican Rd Drainage Basin study - expected in March 2025.
		DB Civil started construction on 11/20/24.
Public Works	South Putnam Drainage Project East Palatka Watermain Expansion - ARPA	DB Civil started construction on 117/207/24.
Public Works	funded	Project is 10% Complete. Estimated completion date is December 22, 2024.
	Putnam County Water Infrastructure	
	Project - US Army Corp of Engineers	
Public Works	Funded	Waiting for USACE to finish environmental studies. Expected start date is February 2025.
Public Works	Ash St Drainage Project	This project is complete.
	Rio Vista and Overlook Point Sewer	
Public Works	Project	Project is complete.
Dublic Wl	HMGP Putnam County Blvd Lift Station	Design was completed in house. Bide and due for the arrivative to 12/11/2024
Public Works	Generator	Design was completed in house. Bids are due for the project on 12/11/2024.
Public Works	HMGP Paradise Point Retention Pond	This project was deemed unnecessary and canceled.
Public Works	Countywide Resurfacing - FY23	Construction was awarded to 3 contractors and work is 85% complete.