PUTNAM COUNTY

Public Works Department Projects
For Additional Information Call Public Works at PH 386-329-0346

FDOT ROADWAY IMPROVEMENT PROJECTS

Update: 12/17/2018

LOCATION	PROJECT DESCRIPTION	CURRENT STATUS	START OF CONSTRUCTION	COMPLETION DATE
CR 216	From SR 100 to US 17, FDOT CIGP project.	Project coming to completion	Sep-17	Jan-19
Fort Gates Ferry	FDOT SCOP, Mt Royal Avenue to Ft Gates Ferry East of SJR Only	Project under construction	Oct 1, 2018 start	Jan-19
Lake Susan Rd	FDOT SCOP 2 Miles West of CR 21	Project under construction	Aug-18	Aug-19
Ashley Lake Blvd & Dr Phase I	FDOT SCOP Road Reconstruction of Ashley Lake Blvd & Plantation	Project under construction	Dec-18	Dec-19
Ashley Lake Dr Phase II	FDOT SCOP Road Reconstruction of Ashley Lake Blvd & Plantation	BID Accepted waiting on available funding in July 2019	Jul-19	TBD
St Johns Ave Resurfacing/Sidewalk/Realignment at Zeigler	St Johns Ave resurfacing and realignment at Zeigler and addition of sidewalk.	100% Plans approved by FDOT and in BID advertizement phase	18-May	Jun-19
CR315 Resurfacing	SR100 to SR20	FDOT Project approved \$4mil	TBD	TBD
St Johns Ave Resurfacing Palm Ave to CSX Crossing at Palatka Fire Dept.	Resurface road with Palm Turn Lane	MSCOP Application Approved FY20	Jul-19	TBD
Holloway Rd (Phase 2)	Road Reconstruction New Pavement to Tinsley Rd	FDOT Approved 12/6/18 for FY2023	Jul-22	TBD
Moody Rd/St. Johns Ave Re-Alignment	Intersection to be modified such that Moody Rd traverses in a straight alignment	FDOT CIGP FY 2020 funding. PCPW is currently in the process of acquiring ROW from CSX.	TBD	TBD
Moody Road	Road resurfacing and turn lane with sidewalk from SR 20 to SR 19 (by Walmart)	ROW procurement still underway.	TBD	TBD
	FY24 FDOT ROAD	WAY IMPROVEMENT PROJECTS SUBMISSION		
CR315 Resurfacing	SR20- Marion County Line	Application submitted Dec 2018 Waiting on approval Dec 2019	TBD	TBD
Union Camp Rd Reconstruction	Thorn Rd to End Dirt to Pave	Application submitted Dec 2018 Waiting on approval Dec 2019	TBD	TBD
		Application submitted Dec 2018 Waiting on approval Dec 2019	TBD	TBD
Bardin Rd Capacity Project	Widen & Resurface Old Starke Rd to Clay County Line	Application submitted Dec 2018 Waiting on approval Dec 2019	TBD	TBD
		MPROVEMENT LAP PROJECTS SUBMISSION		
	CR309C traile entering Sports Complex to St Johns			
Springside Park Trail Extention	Ave bike path	Application submitted Jan 2019 Waiting on approval Dec 2019	TBD	TBD
City Boardwalk Reconstruction	Start to end of Board Walk under Memorial Bridge	Application submitted Jan 2019 Waiting on approval Dec 2019	TBD	TBD

12/19/2018 Page 1 of 8

PUTNAM COUNTY Public Works Department Projects				
	For Additional	Information Call Public Works at PH 386-329-0346		
	COUNTY R	COADWAY IMPROVEMENT PROJECTS		
016 Dirt to Pave - Design Contracted to littauer	Circle, Fisherman Rd, Creekside Rd, Edgewater Rd	Design is complete. Retention pond was rejected by SJRWMD for funding. Overall project costs exceed an estimated \$2M. Project is also being held off until sewer main is installed.	TBD Upon completion of Sewer Installation project	TBD
018 Dirt to Pave \$4.5 mil ninus \$600k for Drainage Projects	2018 Approved List: Herman Rd, Old Airport Est Rd, Guthrie Rd, Boat Ramp Rd, Augusta Ave, Landmark Ave, Kerry dr, Pamela Dr, Kyte Rd, Santa Barbara St, Mariners Lake Dr, S 1st ST, Coolwater Ave, Pineway East Ave \$2,370,912.60	Project under construction	Oct-18	Jul-18
019 Dirt to Pave \$1,529,087.40	2019 Tentative List: Conventional Aspalt: Browns Hammoch Rd, TBD Chip Seal (Tentative List): TBD Return to Dirt Rd: Main St, Arizona St	PCPW is currently generating the list.	TBD	TBD
019 Striping	Putnam Cnty Blvd, Darrell Ln, Masters Rd, Ferry Rd, CR308B, Old Hwy 17, Carole Rd, Sassor Dr, Dalton Ave, Fagan St, Melrose Landing Blvd, San Mateo Rd. (Tentative List)	PCPW is currently generating the list.	TBD	Sep-19
019 Resurfacing \$2.9 mill	Price St, Tillman St, E. Hillsborough Ave, Lake Dr, Putnam Dr, Hernando Dr, Sasso Dr, Putnam County Blvd, N. Moody Rd, Bardin Rd, Ferry Rd, Masters Rd, Citron Ave, Stillwell Ave, San Mateo Rd, Bear Blvd, Putnam Loop Rd (Tentative List)	PCPW is currently generating the list.	TBD	Sep-19
asso Dr	Repair/Resurface failed area	Design is underway.	TBD	TBD

12/19/2018 Page 2 of 8

PUTNAM COUNTY
Public Works Department Projects
For Additional Information Call Public Works at PH 386-329-0346

WATER AND WASTEWATER UTILITIES PROJECTS

LOCATION	PROJECT DESCRIPTION	CURRENT STATUS	ESTIMATED START OF CONSTRUCTION	ESTIMATED COMPLETION DATE
East River Road Water Main Extension	Install Water Main along East River Road from connection to 24" Main at Putnam County Blvd to neighborhood Palm Port bordered by Orange Drive and Cypress Dr.	Design is 100% complete. Applications for funding with the Legislations appropriation grant have been submitted for construction.	TBD	TBD
East Palatka WWTP Expansion Phase 1	Project Involves running a sewer main from Yelvington Rd to Paradise Point	Project under construction	17-Dec	Jun-19
East Palatka WWTP Expansion Inidividual Sewer Tie in - Horse Landing Road Area	Project involves sanitary sewer branches, lift stations, and individual tie ins for residents North of Paradise Point along Horse Landing Road to old San Mateo Road including side streets West of Horse Landing Road. 20+ residents are signed up with a potential of 190+ more via future funding.	Design Build RFQ is being finalized for advertisement.	TBD	TBD
East Palatka WWTP Expansion Inidividual Sewer Tie in - Elsie Drive Area	Project involves sanitary sewer branches, lift stations, and individual tie ins from Elsie Drive to HWY 17.	Design Build RFQ is being finalized for advertisement.	TBD	TBD
East Palatka WWTP Sewer Main Extension to Port Buena Vista and Plant Conversion	Project involves running a sewer main from the existing system to the Port Buena Vista Plant that will eliminate direct dsischarge into the St Johns River.	Design Build RFQ is being finalized for advertisement.	TBD	TBD
East Palatka WWTP Hurricane Hardening of Paradise Point Sewer System	Project involves identifying and repairing damaged sanitary sewer lines, designing and installing flood resistant manhole covers, designing and installing backup generator power.	Design Build RFQ is being finalized for advertisement.	TBD	TBD
East Palatka Fire Station Water Expansion	Legislative Grant to expand water services from Public Works to the new fire station being constructed on SR 207 and Cabbage Patch Rd. \$850,000	Project under design	Nov-18	Jun-19
Guardrail Improvements	2	No budget line item for Guardrail Repairs & Upgrades. Need Funding Source.	TBD	TBD
Bridge Repairs	Repair & Upgrade Bridge Structures County Wide per FDOT Inspection Reports Annually.	No budget line item for Bridge Repairs & Upgrades. Need Funding Source.	TBD	TBD

12/19/2018 Page 3 of 8

PUTNAM COUNTY
Public Works Department Projects

For Additional Information Call Public Works at PH 386-329-0346

STORMWATER IMPROVEMENT PROJECTS

LOCATION	PROJECT DESCRIPTION	CURRENT STATUS	ESTIMATED START OF CONSTRUCTION	ESTIMATED COMPLETION DATE
	\$1.3 mil Legislative grant Cleaning of Dog Branch Creek and upgrade of structural improvements required to improve flow characteristics	Bridge over CR207A under design. Easements procurement forethcoming.	TBD	TBD
Florahome Drainage District Canal/Etoniah Creek	Project involves desnagging Florahome Drainage District Canal and Etoniah Creek	Project in Bidding Phase BIDS Due Nov, 15	Jan-18	Apr-18
Melrose Fire Dept Flooding	Resurface & redirect drainage to prevent Fire Station Flooding	Design in progress	TBD	TBD
CR 308B Flooding in Welaka	Prevention of Flooding on CR 308B	Town of Welaka issue. Pending Geotech of road for issues.	TBD	TBD
Horsman Club & Peniel Rd Drainage Issues	Project involves citizen flooding concerns	investiagtion ROW ownership or drainage easement procurement	TBD	TBD
	Project involves Flood Mitigation along St Johns Ave in the ALF and Ziegler Dr Corridore	Discussing with FDEM, EOC, SJRWMD and DEP on funding sources and project implementation. Five Points Design Group is prepairing a HMGP Application for submittal to FDEM.	TBD	TBD
W Oak St Drainage Struture	Project involves replacing storm drainage systems	Obtaing a pipe investigation company to survey damaged areas.	TBD	TBD
Troupe Road	Project involves finding a solution that will enable the ditch system to drain and implementing that solution.	Project in Design Phase	TBD	TBD
San Mateo Road/Tropic Ave	Project involves finding a solution that will enable the ditch system to drain and implementing that solution.	Project in Design Phase	TBD	TBD
CR 315 Cross Culvert	Redefine ditches and install a cross culvert across CR 315 at Orange Springs Cutoff.	Project in Design Phase	TBD	TBD
Jr Lake Rd	Cross Culvert drainage diversion to neighboring property	Procurement of easements on hold.	TBD	TBD
Ash St & Towels Rd Outfall Repairs	Repair or replace 84" Drainage Struture	Obtaing a pipe investigation company to survey damaged areas.	TBD	TBD
Paradise Lane Drainage Structure	Relocate and install 30" drainge structure	Easements Obtained contarctor has it scheduled for Sept/Oct	Oct-18	Nov-18
Trisail Ave Outfall Drainage Structure	Replace 60" Drainage Struture Cross Culvert	Project under construction	Oct-18	Nov-18
Lar St Outfall	Repair or replace 42" and 48" outfall drainage structure	BOCC requested at Transportation Meeting in July to look at value engineering to reduce cost. Est \$229,494.00	TBD	TBD
Gibbs Ave Drainage Struture	Replace culverts for a box culverts under Gibbs Ave	Project in design phase	TBD	TBD

12/19/2018 Page 4 of 8

		PUTNAM COUNTY		
	Po	ublic Works Department Projects		
	For Additional	Information Call Public Works at PH 386-329-0346		
Bardin Rd Cross Culvert at Keystone Rd	Repair 4x10' box culverts that are loosing road material upon approch to cross.	Project under construction	TBD	TBD
Riverview Dr Culvert Installation	Installation 18" culvert to assit with area drainage.	Project under construction	Oct-18	Oct-18
Campbell St Drainage Repairs	Repair pipe joints from leaking	Obtaing a pipe investigation company to survey damaged areas.	TBD	TBD
Orange Springs Cutoff Bridge Replacement	Replace wooden bridge with tripple box culvert	Project awaiting funding source	TBD	TBD
Sawyer St Drainage Struture	Replace 18" underground drainage system	Project under construction	Jan-18	TBD
Salem St Drainage Struture	Replace 24" underground drainage system	Project under construction	Jan-18	TBD
Boys Ranch Rd Drainage Structure	Replace 54" underground drainage system	Project under construction	Jan-18	TBD
	MULTI-US	SE TRAIL AND SIDEWALK PROJECTS		
LOCATION	PROJECT DESCRIPTION	CURRENT STATUS	ESTIMATED START OF CONSTRUCTION	ESTIMATED COMPLETION DATE
Main Street Multi-Use Trail	Crescent City Multi Use Trail (FDOT)	Waiting on FDOT Construction Agreement.	Apr-19	TBD
Saint Johns Avenue Multi Use	Multi Use trail to traverse along St Johns Ave from 19 to Francis Sports Complex	Project in design phase	TBD	TBD
Trail Head at SR100 & CR309C	Build Trail Head at intersection from property procured in CR309C ROW	Waiting on Funding Source and directive	TBD	TBD
Trail Connection thru Sports Complet on St Johns Ave	Construct continuation of St Johns Ave bike path to connect to end of trail in Sports Complex	Project in design phase	TBD	TBD

12/19/2018 Page 5 of 8

		PUTNAM COUNTY		
	P	tublic Works Department Projects		
	For Additional	Information Call Public Works at PH 386-329-0346		
		FERRY PROJECTS		
LOCATION	PROJECT DESCRIPTION	CURRENT STATUS	ESTIMATED START OF CONSTRUCTION	ESTIMATED COMPLETION DATE
Fort Gates Ferry Landing East Bank	Build new ferry landing facilities and replace old structures	Waiting to meet with FDOT Brige Dept. To provided directive on the requirments to rebuild the wood structure.	Jan-18	May-19
Fort Gates Ferry Landing West Bank	Build new ferry landing facilities and replace old structures	Project is in design phase	Dec-18	May-19
	OTHER C	CURRENT PUBLIC WORKS PROJECTS		
LOCATION	PROJECT DESCRIPTION	CURRENT STATUS	ESTIMATED START OF CONSTRUCTION	ESTIMATED COMPLETION DATE
West Bannerville Rd	Repair and mediate road washout and road bed damage resulting from multiple springs in road bed. Extend culvert over creek for roadway and widen roadway such that drainage can effectively occur without damaging		TBD	TBD
Duncan Ave & Bishop	Installation of ditches	PCPW personnel have been cleaning what is required. PCPW will initiate the process to purchase the parcels and close the road.	TBD	TBD
Silver Lake Drive	Need to install apron where Penial Road forks off just before fork on left at Lemon Lane	Project is in design phase	TBD	TBD

12/19/2018 Page 6 of 8

	PUTNAM COUNTY Public Works Department Projects				
	For Additional	Information Call Public Works at PH 386-329-0346			
	OTHER C	URRENT PUBLIC WORKS PROJECTS			
LOCATION	PROJECT DESCRIPTION	CURRENT STATUS			
Drayton Island Survey	Survey for Maintenace Map to obtain County Ownership	Project under construction			
NFR 29 & 62 Easement	Obtaining Easment with Ocala National Forest District Ranger to provide maintenac efrom SR19 to Fort Gates Ferry Landing	Negotiations with District Ranger via County Attorney			
Old Jail Building	Assesment & Rehabilitation discovering comprehensive history, evaluation/rehabilitation of the structural components and a plan/strategy to isolate and prevent further deterioration of the building. Assessment/evaluation will be conducted by a structural engineer.	Project out for RFQ.			

NON PUBLIC WORKS PROJECTS

ESTIMATED COMPLETION

DATE

TBD

TBD

TBD

ESTIMATED START OF

CONSTRUCTION

Oct-18

TBD

TBD

LOCATION	PROJECT DESCRIPTION	CURRENT STATUS	ESTIMATED START OF CONSTRUCTION	ESTIMATED COMPLETION DATE
East Palatka Fire Dept SR207	Build new Fire Station	Project ready for Building Construction to start now in Quin Romay's hands.	Sep-18	Dec-18
Veterans Park SR100 Bridge	Repair damages from Hurricne Matthew	Approved the FDEM Scope of Work change via Ryan 12/10/18	TBD	TBD
Animal Control Shelter SR19 & US17	Build New Animal Control Shelter	Geotech complete by CSI, working on survey of parcel, topo survey and Conservation Easement survey for SJRWMD. Issues with the Property and SJRWMD Conservation Easement have arose. Potential return of property to Beck and find different location for Animal Control Facility	TBD	TBD
Port Fencing	Repair Fence, gates and install fencing between New Castle and Port Buildings	Obtained Estimate	TBD	TBD
CSX Rail Spur Rehabilitation and Expansion	Repairing current CSX Inspection Report discrepencies. Working on draft expansion needs	Obtained estimate for Repairs and discussion on upgrades in progress	TBD	TBD

12/19/2018 Page 7 of 8

		PUTNAM COUNTY		
		Public Works Department Projects		
		al Information Call Public Works at PH 386-329-0346		
	DICHT	OF WAY PUBLIC WORKS PROJECTS		
	KIGIII	OF WATTOBLIC WORKSTROJECTS		
			ESTIMATED START OF	ESTIMATED COMPLETION
LOCATION	PROJECT DESCRIPTION	CURRENT STATUS	CONSTRUCTION	DATE
Paradise Circle	ROW procurement	Emanate domain in process.	TBD	TBD
	SCHOOL ZONE	E RIGHT OF WAY PUBLIC WORKS PROJECTS		
James Long Elementry School	FDOT HSIP Sidewalk & Entrance Enhancements	Design in FY 2021and Construction & CEI FY 2023	TBD	TBD
Robert Jenkins Middle Scholl	FDOT HSIP Sidewalk & Entrance Enhancements	Design in FY 2021and Construction & CEI FY 2023	TBD	TBD
Reading Center St Johns Ave	Sign Request for traffic advisory	Appropriate sign research being conducted.	TBD	TBD
				

12/19/2018 Page 8 of 8